

DEPARTMENT OF TRANSPORTATION

DISTRICT 12, Marine Way Field Construction Office
 6521 Marine Way
 Irvine, CA. 92618
 (949) 936-3562
 (949) 936-3584 Fax

**Project OSO Parkway Interchange****12-0E0704****12-Ora-5-15.2/16.0****January 20, 2010**

Project Description: Widen fwy 5 and OH at Oso pkwy, modify ramps and install communication systems.

Contract Award: July 22, 2008

Contract Approved: July 29, 2008

First Working Day: September 22, 2008

Total number of Working Days: 550 + 365 Day P.E.

Completion Date: July 10, 2010

Contractor: Ortiz Enterprises, Inc.

Contractor's Bid: \$ 12,675,454.65

Reporting Period: 12/21/2009 to 01/20/2010

Accomplishments This Period:

1. Ramp Termini "O-3" Line I-5 N/B Off-Ramp during 55 Hrs closure January 08, 2010 through January 10, 2010.
2. Structure backfilled at RW # 3 is completed
3. Planting both N/B On-Ramps completed.
4. Work of Oso Bridge has been suspended as of January 04, 2010.

Anticipated Progress Next Period (January/February, 2010):

1. Concrete barrier railing on RW #3.
2. Start work on S/B Off-Ramp and finish work on Aux. lane.
3. Planting N/B Off-Ramp.
4. Hydro-seed S/B slopes.
5. Work on MBGR and Bio-Swale S/B I-5.

Anticipated Major Change Orders:

<u>CCO #</u>	<u>Description</u>	<u>Cost</u>
CCO # 1	Traffic Control	\$ 28,800.00
CCO # 1S1	Additional funds request	\$ 25,000.00
CCO # 2	County Flood Permit Fee	\$ 25,000.00
CCO # 3	AC price Index	\$ 87,100.00



CCO # 4	Pending (Structure)	
CCO # 5	Maintain Existing & Temporary Electrical System	\$ 25,000.00
CCO # 5S1	Additional funds request	\$ 25,000.00
CCO # 6	DRB	\$ 22,500.00
CCO # 7	Relocating K-Rails to Reduce Buffer between EWA & K-Rails	\$ 10,000.00
CCO # 8	Modify NB I-5 Loop On and Off- Ramps (O-2, O-3 Lines)	\$ (28,377.00)
CCO # 9	Maintain Existing Planting	\$ 20,000.00
CCO # 9S1	Additional funds request	\$ 25,000.00
CCO # 10	Change Class 140 Vertical Piles	\$ 161,880.00
CCO # 11	Partnering	\$ 10,000.00
CCO # 12	30" Water Main Relocation	\$1,440,000.00
CCO # 13	Removal and Disposal of Buried Man Made Object	\$ 10,000.00
CCO # 13S1	Additional funds request	\$ 25,000.00
CCO # 14	Just-In-Time Training	\$ 585.00

Pending Issues: Delay on construction of Oso Bridge.

Potential Claims: NOPC (4/29/09) on Temporary State Sales tax increase

Progress to Date: 67%

Cost Expended to Date: \$ 8,725,455.00